



Association of Missouri Electric Cooperative Aerial Device Test Report



Date: Mon, Sep 24, 18

Unit Number: 178

Report Number: 01781018

Cooperative: Consolidated Electric Cooperative

HWY. 54 EAST, P.O. BOX 540

Mexico

Test Location: Mexico

Report Given To: CARL AULBUR

Type of Test: Dielectric & Structural

Temperature: 75

Wind: 5

Humidity: 50%

Aerial Device Information

Description: Bucket

Manufacturer: Versalift

Model Number: VST-47SI

Serial Number: LE120003

Date of Manufacturer: Thu, Mar 1, 12






Tested By: STEVE & JACOB

Next test should be on or about: Tue, Sep 24, 19

Test and Report Limitations

This report is provided to you with the understanding that AMEC is only conducting the test and assisting you in interpreting the results. AMEC is not making any recommendation concerning the use of your equipment. Those decisions are solely up to you. These tests determine the state of the equipment at the time the tests were performed. Use of the equipment and the passage of time can cause changes in the equipment that would make these results invalid. The equipment should be re-tested at regular intervals to insure currency of the information produced by the tests.

Dielectric Test

Area Tested:	Voltage:	Time:	Leakage:	Comments:
 Basket Liner 1	35kv	60 Sec.	Passed	
 Basket Liner 1	35kv	60 Sec.	N/A	
Hydraulic Oil			Passed	
 Basket Shaft to Lower Boom	40kv	60 Sec.	.08MA	
 Lower Boom Insert	35kv	180 Sec.	.40MA	
 Basket Shaft to Chassis	40kv	60 Sec.	.08MA	

Functional, Operational, & Structural Test

Defect Class: 1 = Serious, Recommend Shut Down & Out of service 4 = Item Noted
2 = Caution, Recommend Shut Down, Use with caution 5 = OK
3 = Repairs needed, Recommend soon or next maintenance 6 = N/A

Area Inspected:	Defect Class:	Comments:
Outriggers	5	
Chassis	5	
Pedestal	5	
Turntable	5	
Lower Boom	5	
Elbow	4	TORQUE STRIPES MISALIGNED ON BOLTS AT ELBOW
Upper Boom	3	ANGLE INDICATOR MISSING DIAL/ MISSING INSULATED BOLT AT BOOM REST
Bucket	5	
Digger/Auger	6	
Placards/Decals	5	
Other	5	
Grounding Set	4	CABLE PASSED CONNECTION FROM REEL TO TRUCK BAD 19342 #2 PASSED
First Aid Kit	5	
Fire Extinguisher	5	

Ultrasound Test

Passed/Failed:

Passed

Comments: