

RENEGADE DIESEL LLC
22159 CARDINAL LANE
Blanchard, OK 73010 US
405-406-6143
bwaltman@renegadeadmin.com

Invoice



BILL TO
DREW GIBSON
VISION BANK [REDACTED]
101 E MAIN
ADA, OKLAHOMA 74820

INVOICE #	DATE	TOTAL DUE	DUE DATE	TERMS	ENCLOSED
1447	07/26/2022	\$5,000.50	08/25/2022	Net 30	

MAKE & MODEL
NEW HOLLAND \ L228LOADER

VIN#
JAF0L228LGM419660

DATE	ACTIVITY	DESCRIPTION	QTY	RATE	AMOUNT
	LABOR RATE		24	120.00	2,880.00
	Services	ENGINE HARNESS		1,262.99	1,262.99T
	Services	OIL FILTER		39.20	39.20T
	Services	AIR FILTER		80.85	80.85T
	Services	AIR FILTER INNER		49.70	49.70T
	Services	2.5 GALLONS OIL		76.23	76.23T
	Services	5 GALLONS HYDRAULIC OIL		126.84	126.84T
	Services	BATTERY		245.00	245.00T
	Services	CREDIT CARD FEE			145.65

We appreciate your business. Feel free to contact us if you have any questions.

Have a great day!
RENEGADE DIESEL LLC

SUBTOTAL	4,906.46
TAX	94.04
TOTAL	5,000.50
BALANCE DUE	\$5,000.50



22159 CARDINAL LANE - BLANCHARD - OKLAHOMA - 73010

SKID STEER

CALL OUT FOR NO START.

CUSTOMER LOCATION

DROVE TO LOCATION. LOCATED MACHINE. VERIFIED CONCERN. MACHINE CRANKS BUT WILL NOT START. VERIFIED FUEL LEVEL- FULL. HOOKED UP LAPTOP, MONITORED ENGINE SPEED (160RPM CRANKING) IGNITION SIGNAL(ON). MACHINE MONITOR SHOWING "ATS" FAIL CAUSING NO START CONDITION. RECOMMENDED MACHINE BE BROUGHT TO SHOP FOR REPAIRS. CUSTOMER APPROVED AND MACHINE WAS MOVED.

SHOP

VISUALLY INSPECTED WIRE HARNESS AT ENGINE, FOUND SEVERAL WIRES CHAFFED AND SHORTED. INFORMATION CUSTOMER OF FINDINGS. (CUSTOMER APPROVED REPAIRS). ORDERED PARTS (4-6-WEEK LEAD TIME).

USED CRANE TO LIFT LOADER ARMS, REMOVED CAN HOLD DOWN NUTS AND LIFTED CAB.

DRAINED AND REMOVED RADIATOR, FAN SHROUD AND FAN. REMOVED AIR FILTER HOUSING AND INTAKE PIPING. MARKED AND UNPLUGGED ALL NECESSARY HARNESS CONNECTORS. REMOVED ALL NECESSARY HARNESS HOLD DOWN CLAMPS AND REMOVED HARNESS FROM MACHINE.

INSTALLED NEW HARNESS AND SECURED WITH HARNESS CLAMPS. RECONNECTED ALL PREVIOUSLY DISCONNECTED HARNESS CONNECTIONS. REINSTALLED ENGINE FAN AND SHROUD. INSTALLED RADIATOR. VACUUM TESTED (NO LEAKS) FILLED COOLING SYSTEM WITH NEW COOLANT. REINSTALLED INTAKE PIPING AND AIR FILTER HOUSING. INSTALLED NEW BATTERY (ORIGINAL BATTERY WOULD NOT CHARGE). CHANGED ENGINE OIL AND FILTER (AS PER CUSTOMER REQUEST). TOPPED OFF HYDRAULIC OIL. TRIED TO START MACHINE- NO START. HOOKED UP LAPTOP- NO COMMUNICATION WITH ECM. CHECKED ALL FUSES- ALL GOOD.

**** NOTIFIED BY DREW GIBSON WITH VISION BANK THAT THE MACHINE WAS BEING REPOSSESSED AND ORIGINAL CUSTOMER WOULD BE UNABLE TO CONTINUE WITH ANY FURTHER REPAIRS****.

P (405)406-6143 Email: info@renegadediesellc.com

website: www.renegadediesellc.com