

08/10/2021
Invoice #
32092

Estimate #: 45435

2011 RAM Pickup 4500

Odometer In: 171656

Odometer Out: 171681

License: [REDACTED]

VIN: 3D6WU6EL58G529618

Unit #: 7

INVOICE

Vehicle Time In: 8/10/2021 6:18:52AM

Replace Transmission with Jasper Remanufactured Unit, and Properly Flush Transmission Cooler

Includes: Disconnect battery cable, transmission mounts, electrical wiring harness, torque converter to flywheel, remove all obstructions. Drain cooling system and transmission oil as needed. Disconnect radiator and heater hoses as needed. Support engine. Disconnect engine from transmission/transaxle. Remove transmission. Transfer all external transmission parts to be reused from original trans on to replacement transmission. Install replacement transmission. Reconnect in reverse order, refill cooling system. Test fan clutch and/or electric coolant fan operation. Test transmission temperature shift points and check for leaks. Test drive vehicle.

Description	Quantity	Sale	Extended
Jasper Remanufactured transmission unit [REDACTED]	1.00	[REDACTED]	[REDACTED]
[REDACTED] Production # 924943 Stock # 5263400			
Full Synthetic Transmission Fluid	10.00	[REDACTED]	[REDACTED]

Labor: [REDACTED]

Parts: [REDACTED]

Sublet: \$0.00

Job Total: \$6,133.76

Remove & Replace Transmission Cooler / A/C Condensor

NOTE: the Transmission Cooler and A/C Condensor are built together as one unit.

Work Performed:

-Evacuated the engine coolant enough as needed to remove components to gain access to the Condenser assembly. Disconnected the battery, removed the Condenser covers, brackets, Bumper covers/assembly and Condenser core unit assembly.

-Reassembled with a new Condenser assembly and reinstalled the components removed for disassembly. Replaced any needed AC "O" Rings. After the cooling system related services below added fresh coolant and retested for leaks. OK at this time.

-After AC Evac and recharge, see below for details, and full warm-up tested for A/C & Heater temperatures & air flow. All needed electronic cooling fans are operating OK at this time. The A/C & Heater both work good at this time.

Description	Quantity	Sale	Extended
Transmission Cooler / A/C Condensor	1.00	[REDACTED]	[REDACTED]

Labor: [REDACTED]

Parts: [REDACTED]

Sublet: \$0.00

Job Total: \$396.50

Recommendations

02/10/2020 Perform Lube, Oil & Filter Exchange on 2/10/2020 or 105230 Miles.

Service Advisor: Martin, Rondell

Labor Total:
Parts Total:
Sublet Total:
Shop Supplies:
HazMat:

Sub Total:
Tax Total:
Grand Total:
Balance Due: \$6,857.62

SIGNATURE..... DATE.....