DATE 10/17/2022 TERMS Net 30

DUE DATE 11/16/2022

PROJECT

953c

DATE	DESCRIPTION	AMOUNT
09/02/2022	Remove left idler (broken shaft) Reseal track adjuster, replace piston. Install used idler, tracks and adjust	
09/09/2022	Piston , seals	

SUBTOTAL

TAX

TOTAL

TOTAL DUE \$3,537.48

DATE 03/07/2022 **TERMS** Net 30

DUE DATE 04/06/2022

PROJECT

953CBBX. 10,083hrs

DATE	DESCRIPTION	AMOUNT
03/01/2022	Test for fuel in coolant - found leaking injector cup seals /replaced cups,seals and injectors - flush radiator and replace coolant Checked codes for drive interruption found right charge pressure switch shorted to ground and several wires shorted - replaced switch and harness Found engine oil in pump drive - removed engine replaced rear main seal and adaptor plate 2000 hr service - found metal in both final drives - removed left final and found all gears and bearings damaged - replaced all bearings races seals and gears	
03/01/2022	Parts.	

\$34,858.21

TOTAL DUE