

INVOICE

219158710-001

Customer # :
 Work Order Date: 05/03/23
 Invoice date : 10/13/23
 UR Job Loc :
 UR Job # : 7
 Customer Job ID:
 P.O. # :
 Authorized :
 Written by :

EQUIP #	Make	Model	Serial #	Description
COE208049	WACKER	ET90	WNCE1404KPAL01962	EXCAVATOR 19000# RED
CustEqp#:	ET90	Hr Meter:	1278.000	Cat/Class 905-1005

Qty	Part Number	Description	StkCl	Bin Loc	Unit of Measure	Price	Extended
1	1000292881	CONTROLLER	WACKR	RMX	EACH		
1	SHOP	SHOP SUPPLIES	MCI		EACH		
1	ENV	ENVIRONMENTAL SERVIC	MCI		EACH		

LABOR:	Hours	Work	Service Date
Mechanic			
SCOTT WALTERS	1.00	COE-TRAVEL LABOR	05/03/23
SCOTT WALTERS	2.50	COE-DIAGNOSTIC	05/03/23
SCOTT WALTERS	1.00	COE-TRAVEL LABOR	05/04/23
SCOTT WALTERS	2.00	COE-DIAGNOSTIC	05/04/23
SCOTT WALTERS	1.00	COE-GENERAL LABOR	07/14/23
SCOTT WALTERS	1.00	COE-TRAVEL LABOR	08/23/23
SCOTT WALTERS	1.00	COE-GENERAL LABOR	08/23/23
SCOTT WALTERS	1.50	COE-GENERAL LABOR	08/25/23
SCOTT WALTERS	4.00	COE-GENERAL LABOR	08/28/23
SCOTT WALTERS	2.00	COE-GENERAL LABOR	09/11/23
SCOTT WALTERS	2.00	COE-GENERAL LABOR	09/26/23
SCOTT WALTERS	5.00	COE-ELECTRICAL, ALTERNATORS, &	10/02/23
SCOTT WALTERS	2.50	COE-ELECTRICAL, ALTERNATORS, &	10/05/23

ISSUE:

DONE 10/5 NO START

CAUSE:

DEAD SHORT BLOWING FUSE

CORRECTION:

5/3 BATTERY WAS DEAD, JUMP STARTED BUT HAD NO FUNCTIONS. CHECKED FUSES AND FOUND BLOWN FUSE. REPLACE D AND FUSE BLEW RIGHT AWAY. LOOKED UP DIAGRAM AND CHECK WIRES FROM CONNECTOR TO CAB CONTROL MODUAL. WITH MODUAL UNPLUGGED REPLACED FUSE AND IT DID NOT BLOW. WHEN PLUGGING IN MODUAL FUSE BLEW RIGHT AWAY. CALLED WACKER TO CONFIRM 100% THAT MODUL NEEDS REPLACEMENT.
 10/2 AFTER GETTING SOFTWARE LISCENCE FIGURED OUT FROM GERMANY HOOKED UP TO TO MACHINE TO PROGRAM NE

CONTINUED...



INVOICE

219158710-001

Customer # : 3042062
Work Order Date: 05/03/23
Invoice date : 10/13/23
UR Job Loc :
UR Job # : 7
Customer Job ID:
P.O. # :
Authorized :
Written by :

Invoice Amount: \$4984.55

EQUIP #	Make	Model	Serial #	Description
COE208049	WACKER	ET90	WNCE1404KPAL01962	EXCAVATOR 19000# RED
CustEqp#: ET90 Hr Meter: 1278.000				
W MODULE. HAD 3 WAY CALL WITH WACKER IN GERMANY				
AND HAD TO HAVE GERMANY REMOTELY PROGRAM. UNIT STI				
LL HAD ISSUES OF NO HYDRAULICS AFTER.				
10/5 RETURNED AND ERASED MODULE WITH SOFTWARE AND				
THEN REPROGRAMED. TESTED UNIT AND ALL MACHINE FUNC				
TIONS ARE WORKING AT THIS TIME.				
Total Parts & Materials				
Total Labor				
Tax				
Total Amount				4,984.55